


2026 Parish Assembly FLAG Report

Summary

- Project commenced March 2024
- FLAG team created - Flood Assets identified and mapped
- Detailed Plan developed
- Flood Assets – Cleared and investigated
- Report produced highlighting key areas of action
 - Sernal Lane
 - Alne Cote S Bend – Kinwarton Grit Store
 - Henley Road
 - Pelham Lane
- GAPC and Key Landowners / Stakeholders engaged and a number of improvement activities completed
- WCC delivered significant schedules of work across
 - Sernal Lane
 - Alne Cote S Bend
 - Kinwarton Grit Store
 - Henley Road and Park Lane
 - Pelham Lane
- Main Project Goals delivered
- GAPC Flood Mitigation Project Closed (March 2026)



2024/25 Timeline

Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan 25 Feb March


1st FLAG Meet FLAG Volunteer Communications

Drains Ditches Culverts Mapped

Drains Ditches and Culverts Monitored and Maintained by FLAG teams

Landowner, Farmer & Statutory Body Communications (WCC, SDC, Wildlife Trust, Woodland Trust, Environment Agency, STW) Parish Council Engagements

- Key**
- Stakeholder Mgt
 - GAPC Activity
 - 3rd Party Activity



2025/26 Timeline

Mar

May

Jul

Sep

Nov

Jan 26

FLAG Volunteer Communications

Drains Ditches and Culverts Monitored and Maintained by FLAG teams

Landowner, Farmer & Statutory Body Communications (WCC, SDC, Wildlife Trust, Woodland Trust, Environment Agency, STW)
Parish Council Engagements

- Sernal Lane Culvert fixed
- , Dam and Grill Installation
- Appleby to River cleared
- Repairs to drains culverts and ditches at the S Bend
- Gullies to Grit Store and ditch cleared
- Drains on Henley Road cleared

- Repairs to village road drains
- Barrier fence erected on the S Bend
- Funding for additional works secured
- Future work planning and markings

- Sernal Lane/Nightingale road relevelled
- New Drain constructed (Horseshoe Cottage)
- Gullies cleared Henley Road
- Repair gullies to Grit Store
- Creating Grips along CPW

- Repair road drains to Grit Store
- Construction of new open ditches between S Bend and Coughton Fields Lane
 - 1st phase Pelham Lane completed
 - x

- Pelham Lane ditch excavated

- Emergency drain clearance following severe storms
- Road Sweeping and Drain clearance completed
- Routine Road sweeping and clearing replanned to suit Harvest and Leaf Fall

2025/26 Timeline

March to May 2026

FLAG Volunteer Communications

Drains Ditches and Culverts Monitored and Maintained by FLAG teams

Landowner, Farmer & Statutory Body Communications (WCC, SDC, Wildlife Trust, Woodland Trust, Environment Agency, STW)
Parish Council Engagements

- Pelham Lane Ditch cleared
- Pelham Lane Drains cleared
- Emergency drain clearance activities
- Investigative work undertaken at Sernal Lane/ Appleby Drive – currently waiting solution report
- Major work completed at the Junction of Coughton Fields Lane and Alne Cote S Bend including:-
 - ✓ the excavation of a new ditch, installation of new headwalls, culvert and field access
 - ✓ installation of new drains at CFL junction
 - ✓ releveling the road surface at CFL junction
 - ✓ Installation of 4 increased capacity culverts, at Alne Cote S Bend
 - ✓ new headwalls and field access
 - ✓ Existing ditch relevelled
 - ✓ new ditch excavated
- Park Lane drains cleared/investigated

Pictures



WCC Delivery Teams

